

COMPLETION REPORT

1. NAME OF WORK : **Improvements of RCC drain and CC roads at Muneshwara Block in ward No.13 Shettyhalli sub division.**

2. Sanctioned Estimate No. & Date : EE/DD/AS/172/17-18, Dated:-07/10/2017
: CE/DZ/TS/223/17-18, Dated:- 17/10/2017

3. Head of account which is chargeable : P-3316

4. Entrustment order No. & DT : BBMP/EE/DD/WO/57/17-18, Dated: 05/06/2017

5. Name of Beneficiaries : M/s. KRIDL

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work :

7. Measurement recorded in : M.B No. 614/17-18
Page No.61321-28

8. Check measurement of the Asst. : M.B No. 614/17-18
Exe. Eng. / Exe. Eng., On: : Page No.61353-64

9. Name of the office / official :

Incharge of the work

10. a) Asst. Eng/Junior Eng. : Sri. B.P.Paramesh

b) Asst. Exe. Engineer : Sri. Jayalingappa .B.L

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs.100.00 Lakhs	9993 #18 Rs.9999750.00	-	Rs.250.00 6282 = 00


- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 6) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
- 7) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER



EXECUTIVE ENGINEER

Brihat Bangalore Mahanagara Palike,
District Engineer's Office, Bangalore-571


ASST. EXE. ENGINEER